



14919 Happy Hollow Rd
Eckert, CO 81418
swsystems@live.com
www.southwesternsystems.com
(970)250-6843

Main Inspections

Mainline ID:	City:	Address:	Project name:
MH-NS1	Mountain Village	302 Adams Ranch Rd, North Star, Unit 2	2024 TV Inspection
Upstream node:	Downstream node:	Start date/time:	End date/time:
MH-NS1	MH-J10	3/28/2024 11:44 AM	3/28/2024 12:03 PM
Pipe shape:	Pipe material:	Pipe height:	Pipe width:
Circular	PVC	6.0 in.	6.0 in.
Asset length:	Surveyed distance:	Reason:	Work order no.:
223.2 ft.	223.2 ft.		
Operator:	Weather:	Status:	
CLAYTON	Dry	Completed	
Comments:			

Observations

Distance	Dir.	Length	From/To	Code	Modifier/Severity	Rating
6.0 ft.	D		/	Start Inspection		
14.2 ft.	D	12.5 ft.	/	Sag	Light	2
22.8 ft.	D		2 /	Root-in-Lateral	Heavy	4
32.2 ft.	D		6 /	Cavity	Small	1
35.6 ft.	D	1.8 ft.	/	Deformed		
41.2 ft.	D	6.9 ft.	/	Sag	Light	1
57.1 ft.	D		6 /	Cavity	Small	1
58.2 ft.	D		6 /	Cavity	Small	1
87.2 ft.	D	2.5 ft.	/	Sag	Light	1
157.6 ft.	D		6 /	Cavity	Small	1
172.4 ft.	D		6 /	Cavity	Small	1
177.5 ft.	D		6 /	Cavity	Small	1
192.9 ft.	D	1.8 ft.	/	Sag	Light	1
194.7 ft.	D		6 /	Cavity	Small	1
201.0 ft.	D		6 /	Cavity	Small	1
202.2 ft.	D		9 /	Lateral	Live Connection	
213.1 ft.	D		6 /	Cavity	Small	1
218.0 ft.	D		6 /	Cavity	Small	1
223.2 ft.	D		/	STOP INSPECTION		